



City of Biggs

Agenda Item for the
Next regular City Council Meeting
August 9, 2016 at 6:30pm

To: Honorable Mayor
And Members of the City Council

Date: August 4, 2016

From: Trin Campos, PE – City Engineer

Subject: Monthly Activity Report

Phase 1 WWTP Improvement Project

We have completed all of the requirements for close out of the funding agreement and have received the final reimbursement payment. We are waiting for the SFR loan payment schedule. The first payment is due on December 31, 2016 (one year following the construction completion date).

Phase 2 WWTP Improvement Project

Funding - SRF Phase 2:

The funding application update package has been submitted to SRF.

- General Package – Complete.
- Financial Package – The financial package has been reviewed. SRF has asked a few follow up questions which we will respond to in the next few days.
- Technical Package – Complete.
- Environmental Package – The application portion is complete. However, we are still waiting for the Section 7 consultation.

Permitting – Formal consultation (Section 7) has been requested by the SWRCB. The formal consultation has added a delay to the project. We have discussed these delays with the RWQCB. Once, more information is received on this permit schedule we will discuss delays with the RWQCB regarding impact to the Oct 2017 deadline on the City's Time Schedule Order.

Engineering – Engineering design work on the final 100% PS&E is on hold until permitting is complete. Review comments from RWQCB have been received. The area of concern from the RWQCB review are the setbacks from the wetlands and irrigation ditch. BEN|EN has been in

discussion with the RWQCB and the Division of drinking water regarding these issues. The RWQCB is taking a second look at the setback requirements now.

The third round (three quarters) of samples have been collected and a summary of the test results will be submitted to City staff. After four quarters of samples are recorded, a Report of Waste Discharge (ROWD) will be prepared and submitted to the Regional Board. Sampling will be ongoing after the first year as required by the WDR once it has been issued.

Project (Phase 2) expenditures are as follows:

City project expenditures:	\$2,344,192.23
SRF reimbursement to date:	\$0
SRF reimbursement pending:	\$0
Non-reimbursable City costs:	\$0

SRF Water Meter Funding (Grant/Loan) Application

All application components in our control have been submitted. SRF / CA Rural Water Association has prepared a Technical Managerial and Financial Statement for the City's water system. SRF has asked a few follow up questions in response to their financial review, which we will respond to in the next few days.

C Street Well Treatment, Storage Reservoir, & Grant Funding Application

This project includes evaluation of the C Street well condition, identification of well treatment options, investigation of water storage reservoir options, and preparation & submittal of the grant application. Grant funding application will include SCADA system upgrades.

C Street Water well: Pump has been re-installed and well is recommended to be pumped weekly to prevent scaled build-up until alternative well location can be found, funded, and built.

Water Tank: The TM for Water Storage Tank location alternatives has been completed. Recommendation is to proceed with the City Corporation Yard as the preferred tank site location.

Grant Application: The grant application process is on hold until environmental requirements can be defined and initiated.

Sixth Street Bridge Project

The mediation meeting was completed, but no settlement was reached. The Arbitration Claim hearing is pending and is expected to begin in October 2016.

Project expenditures are as follows:

City total project expenditures:	\$1,398,325.56
Caltrans reimbursement to date:	\$1,324,192.01
Caltrans reimbursement pending:	\$49,163.82
Non-reimbursable City costs:	\$24,969.73

ATP (Cycle 1) SRTS Project – Second Street (south), Aleut, & Bannock

The Construction Contract was awarded to All-American Construction. Construction work along 2nd Street will be completed this week. Work on Aleut and Bannock is now underway with expected project competition date of September 1, 2016.

Project funds by phase:

1) Project Approval & ED (PA&ED):	\$40,000	CTC allocated 1/22/15
2) Project Final Design (PS&E):	\$60,000	CTC allocated 8/27/15
3) Project Construction:	<u>\$760,000</u>	CTC allocated 1/21/16
TOTAL:	\$860,000	

Project expenditures and reimbursement requests to date are as follows:

City total project expenditures:	\$122,138.34
Caltrans reimbursement to date:	\$ 60,428.04
Caltrans reimbursement pending:	\$ 61,710.13
Non-reimbursable City costs:	\$0

ATP (Cycle 2) SRTS Project – B Street & Second Street (north)

The Cycle 2 SRTS project funding grant in the amount of \$809,000 was approved by the CTC. The project design work is expected to begin in September 2016, with construction programmed for the 17/18 fiscal year.

ATP (Cycle 3) SRTS Project Application – street limits TBD

Work on the ATP Cycle 3 grant application has been completed and submitted. Project selection results are expected in October 2016.