



City of Biggs
Agenda Item for the
Next regular City Council Meeting
September 13, 2016 at 6:30pm

To: Honorable Mayor
And Members of the City Council

Date: September 7, 2016

From: Trin Campos, PE – City Engineer

Subject: Monthly Activity Report

Phase 2 WWTP Improvement Project

Funding - SRF Phase 2:

The funding application update package has been submitted to SRF.

- General Package – Complete.
- Financial Package – The financial package has been reviewed. SRF has asked a few follow up questions which Mark is working on providing answers to.
- Technical Package – Complete.
- Environmental Package – Now that we have received a response to the Section 7 consultation, SRF is finalizing their review of the environmental package for project approval. We are waiting for their comments.

Permitting – USFWS has responded to the Section 7 Consultation request. They have provided a few additional provisions that will need to be included in the contract documents. However, none of the comments/requirements will require significant changes to the design. This formal consultation has added a delay to the project. We have discussed these delays with the RWQCB. Once, more information is received on this permit schedule we will discuss delays with the RWQCB regarding impact to the Oct 2017 deadline on the City's Time Schedule Order.

Engineering – Engineering design work on the final 100% PS&E is on hold until all permitting reviews and requirements are established. Areas of concern for moving forward with the final design include the unknown final project cost of the land acquisition and a decision regarding Title 22 (growing crops versus non-production grass field).

The area of concern from the RWQCB design review are the setbacks from the wetlands and irrigation ditch. BENJEN has discussed the issue with the RWQCB and the Division of Drinking

Water has resolved the setback concerns. The design of the project has been accepted by the RWQCB and Division of Drinking Water.

The fourth round (four quarters) of samples have been collected and a summary of the test results will be submitted to City staff. BEN|EN has started working on a draft of the Report of Waste Discharge (ROWD) to be submitted to the Regional Board. Sampling will be ongoing after the first year as required by the WDR once it has been issued. It is recommended that the quarterly sampling schedule be maintained until directed otherwise by the RWQCB. This will continue to add data of existing groundwater conditions the site.

Project (Phase 2) expenditures are as follows:

City project expenditures:	\$2,346,038.42
SRF reimbursement to date:	\$0
SRF reimbursement pending:	\$0
Non-reimbursable City costs:	\$0

SRF Water Meter Funding (Grant/Loan) Application

All application components have been submitted. CA Rural Water Association has completed the Technical Managerial and Financial Statement for the City's water system. SRF has asked a few follow up questions in response to their financial review and City is now preparing a response. The response to these questions is the last remaining item needed to initiate the funding agreement for project.

C Street Well Treatment, Storage Reservoir, & Grant Funding Application

This project includes evaluation of the C Street well condition, identification of well treatment options, investigation of water storage reservoir options, and preparation & submittal of the grant application. Grant funding application will include SCADA system upgrades.

C Street Water well: Pump has been re-installed and well is recommended to be pumped weekly to prevent scaled build-up until alternative well location can be found, funded, and built.

Water Tank: The TM for Water Storage Tank location alternatives has been completed. Recommendation is to proceed with the City parcel just to the north of the Corporation Yard as the preferred tank site location. A team site review date will be scheduled to confirm the water tank location options at this site.

Grant Application: The TM along with a schedule and cost estimate have been provided to the Scott Friend, City Planner, for initiation of environmental CEQA document. Once the CEQA process is complete the SRF grant application will be submitted to for final design and construction funding.

Sixth Street Bridge Project

The Arbitration Claim hearing is scheduled to begin on October 3, 2016.

Project expenditures are as follows:

City total project expenditures:	\$1,417,305.73
Caltrans reimbursement to date:	\$1,324,192.01
Caltrans reimbursement pending:	\$68,143.99
Non-reimbursable City costs:	\$24,969.73

ATP (Cycle 1) SRTS Project – Second Street (south), Aleut, & Bannock

The majority of construction work has been completed. The contractor is now working on final punch list items. Contract completion is expected by September 30, 2016.

Project funds by phase:

1) Project Approval & ED (PA&ED):	\$40,000	CTC allocated 1/22/15
2) Project Final Design (PS&E):	\$60,000	CTC allocated 8/27/15
3) Project Construction:	<u>\$760,000</u>	CTC allocated 1/21/16
TOTAL:	\$860,000	

Project expenditures and reimbursement requests to date are as follows:

City total project expenditures:	\$324,284.64
Caltrans reimbursement to date:	\$102,740.80
Caltrans reimbursement pending:	\$221,543.84
Non-reimbursable City costs:	\$0

ATP (Cycle 2) SRTS Project – B Street & Second Street (north)

The Cycle 2 SRTS project funding grant in the amount of \$809,000 was approved by the CTC. The project design work is expected to begin in October 2016, with construction programmed for the 17/18 fiscal year. A City advisory committee is proposed to provide input and review comments during project design.

ATP (Cycle 3) SRTS Project Application – Sidewalk & bike route gap closures on 2nd Street from E Street to north of F Street and along E Street from 2nd to 9th including improvements at the RxR crossing

Work on the ATP Cycle 3 grant application has been completed and submitted. Project selection results are expected in October/November 2016.