



City of Biggs

Agenda Item for the
Next regular City Council Meeting
January 8, 2019 at 6:30pm

To: Honorable Mayor
And Members of the City Council

Date: January 3, 2019

From: Trin Campos, PE – City Engineer

Subject: Monthly Activity Report

Phase 2 WWTP Improvement Project – Final Design

Permitting:

The Report of Waste Discharge for the City's WDR (Waste Discharge Requirements) Permit is being prepared and is expected submitted in January 2019.

Expenditures:

City project expenditures:	\$3,690,369
SRF reimbursement to date:	\$816,757
SRF reimbursement pending:	\$208,550
Non-reimbursable City costs:	\$85

Design and Construction:

Design modifications were required to meet farming operations requirements. The anticipated schedule is:

100% PS&E to City for Review – January 2019

Bid project – January 2019

Award Construction Contract – February/March 2019

Construction Start – May 2019

Tank and Pump Station Project – Preliminary Design & Application

Improvement plans are being prepared and utility information is being compiled. The anticipated schedule is as follows:

Phase II Soil Assessment and Geotechnical Report FINAL Completed – Jan 2019

Funding Application Submittal – January 2019

Bid Project for Construction – Dec 2019

Construction Start – April 2020