



City of Biggs

Agenda Item for the
Next regular City Council Meeting
November 8, 2016 at 6:30pm

To: Honorable Mayor
And Members of the City Council

Date: November 3, 2016

From: Trin Campos, PE – City Engineer

Subject: Monthly Activity Report

Phase 2 WWTP Improvement Project

Addressing final items for SRF funding agreement.

Plan to proceed with final design in December for construction start in Spring 2017.

SRF Water Meter Funding (Grant/Loan) Application

All application components have been submitted. Response is needed for financial review questions from SRF. Need new pledge resolution approved. These are the last remaining items needed to initiate the funding agreement for this project.

C Street Well Treatment, Storage Reservoir, & Grant Funding Application

Bennett confirming project funding source agency and type.

Scott Friend to prepare scope and fee for environmental document for City review and direction.

ATP (Cycle 1) SRTS Project – Second Street (south), Aleut, & Bannock

The construction work has been completed. Now proceeding with Contract closeout.

ATP (Cycle 2) SRTS Project – B Street & Second Street (north)

The Cycle 2 SRTS project funding grant in the amount of \$809,000 was approved by the CTC. **The fund allocation for Environmental Document phase work in the amount of \$30,000 is schedule for CTC meeting in December 2016.** Construction funds are programmed for the 17/18 fiscal year. A City advisory committee will be established during early project design.

ATP (Cycle 3) SRTS Project Application – Sidewalk & bike route gap closures on 2nd Street from E Street to north of F Street and along E Street from 2nd to 9th including improvements at the RxR crossing

Project was not selected for Cycle 3 funding. CMAQ funds in amount of \$160,000 are still programmed for project. Will coordinate with BCAG to confirm the options for project.