



City of Biggs

Agenda Item for the
Next regular City Council Meeting
April 10, 2018 at 6:30pm

To: Honorable Mayor
And Members of the City Council

Date: April 4, 2018

From: Trin Campos, PE – City Engineer

Subject: Monthly Activity Report

Phase 2 WWTP Improvement Project

Funding SRF:

Mark and the City's CPA provided the necessary financial data in order for the State Water Board to complete their review. SRF financial review has approved our proposed increase due to increased land acquisition costs! The approved funding amount is \$9,624,569 which includes \$6,000,000 in grant.

Permitting:

The Regional Board has not responded to our request to extend the TSO to November 1, 2018. We are beginning to prepare a Report of Waste Discharge, which is required for the City's WDR (Waste Discharge Requirements) Permit needed for land application of the treated effluent.

Expenditures:

City project expenditures:	\$2,451,940
SRF reimbursement to date:	\$816,757
SRF reimbursement pending:	\$0
Non-reimbursable City costs:	\$85

Design and Construction:

The final design work and construction are now moving forward.

Tank and Pump Station Project

Michael Baker International (MBI) is proceeding with the environmental studies needed to complete the project CEQA review. The anticipated schedule for this project is as follows:

Phase 1 Assessment Completed: April 6th
Environmental Document (first draft of IS/MND) – April 20th
Final ISMND – May/June 2018
Funding Application Submittal – July 2018

Design Start – June 2018
Bid Project for Construction – Dec 2018
Construction Start – April 2019

ATP (Cycle 2) SRTS Project – B Street & Second Street (north)

CTC approved the construction allocation for project. We will provide the plan set for review by the city council for the next meeting and will go out to bid on April 11th and will open bids on May 2nd. Coordination continues with UPRR and CPUC for improvements to B Street sidewalk crossing at railroad. Biggs/Gridley electric has relocated the utility poles that were in conflict. Lighting design for the intersection of 6th Street and B St and along the downtown Biggs area has been incorporated in plans as an alternative bid.

Biggs Park Improvements Project

The Design-Build team was provided the City's Notice to Proceed on February 23. The team is now underway with design and construction.

F Street Water Main Replacement

The watermain on F Street between 6th and 7th Street is in need of replacement and upsizing. The project will replace the 4 inch water main with a new 6 inch pipe. In addition, the City is requesting quotes to replace the 6 water meters on this portion of F Street. The City previously received quotes from three contractor, however, due to the variation in scope and fee provide by the contractors, the City did not move forward with the Pipe Replacement Project. BEN|EN prepared a cover letter with a short narrative for project scope and requirements, bid item list with measure and pay specification for each bid item, and standard details for the project. This project information was distributed to contractors with Request for quote. The City has received one quote so far and is waiting to receive others.

ATP (Cycle 4) SRTS Along E Street

Bennett will be releasing a Request for Proposal (RFP) for design of ATP Cycle 4 SRTS along E Street in mid to late April. The design is expected to be completed no later than March 2019.